COMPLETION REPORT

1.	Name of Work	:	IMPROVEMENTS TO DRAIN & FOOTPATH 5TH MAIN BHUVANESHWARI NAGARA & 2 2ND CROSS PIPE LINE ROAD BHUVANESHWARI NAGARA IN BAGALAGUNTE WARD NO 14
2.	Sanctioned Estimate No. & Dt	:	T.S.No: 22/DD/219/12-14 dt 30.10.2013
3.	Head of Account which is Chargeable	:	Pool 1771
4.	Work Order No. & Dt	:	EE1/DD/212/13-14 dt 27.1.2014
5.	Name of Contractor	:	SRI. B.T. RAVIKUMAR
6a.	Time stipulated for completion of work	:	90 days
b.	Delay in execution of work	:	151 days
7.	Measurement recorded in	:	M.B. No. 822
8.	Check measurement of the Asst.	:	M.B. No. 822 Page No. 82661 to 82668
	Asst. Exe. Eng. / Exe. Eng	:	Page No. 82661 to 82668
9.	Name of the Office / Official incharge of the work	:	AEE (DSD)
10.	a) Asst. Engineer		D.S. ಮಂಜುನಾಥ
	b) Asst. Exe. Engineer		ರಂಗನಾಥ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
1500	1473421.00	—	26579.00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
22-W-14

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER

ACCOUNTS SUPTD. (Br)

Scanned by CamScanner